

XRF FORMS

Client Name: Stockton, City of		Date: 7/20/09
Site Name: Civic Auditorium		HMS Job Number: M09110
Site Address: 425 Center Ave, Stockton CA		Inspector: MCS
Calibration Time(s):	Niton Unit Number: 22285	Documented by: Tim Noakes

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Calibration Against 1.04 Standard					1.0	With Calibration
	Calibration Check					1.1	
	Calibration Check					1.1	
	B1 Basement Stairs	Grey	Plaster	Wall	Poor	.04	
	B1 Basement Stairs	Red	Concrete	Stairs	Intact	.17	
	B1 Basement Stairs	Yellow	Metal	Handrail	Fair	.25	
	B1 Basement Stairs	Red Primer	Metal	Structure Stairs Support	Intact	.05	
	B2 Basement	White	Metal	Sprinkler Pipe	Fair	0.00	
	B2 Basement	White	Concrete	Wall	Fair	1.9	
	B2 Basement	Grey	Concrete	Floor	Poor	.3	
	B2 Basement	Yellow	Metal	Pipe	Intact	.03	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	B2 Basement	Rust	Metal	Duct Flashings	Intact	0.00	At Base of HVAC Duct
	B2 Basement	Red	Metal	Pipes	Intact	.01	
	B2 Basement	Blue	Metal	Pipes	Intact	.01	
	B2 Basement	Rust	Metal	Trench Cover	Intact	0.2	
	B2 Basement	Blue	Metal	Tank	Fair	0.00	
	B2 Basement	White	Metal	Shower Unit	Intact	0.00	
	B2 Basement	Red	Metal	Motor Housing	Intact	0.6	
	B2 Basement	Grey	Metal	Electrical Panels	Intact	0.00,0.00, ,.00	
	B2 Basement	Red	Metal	Fire Box	Intact	.05	
	B4 Basement Hall	Grey	Wood	Door	Intact	.02	
	B4 Basement Hall	Grey	Wood	Door Frame	Intact	.11	To Space B2
	B4 Basement Hall	Grey	Wood	Door	Intact	.06	To Space B5
	B5 Basement Storage	White	Drywall	Wall	Poor	0.00	Drywall Surfacing Material
	B4A Basement Coils	Grey	Metal	Duct	Intact	0.04	
	B4A Basement Coils	Grey	Metal	Electrical Panel	Intact	0.00	
	B4A Basement Coils	Grey	Metal	Motor Housing	Intact	.09	
	B4A Basement Coils	Green	Metal	Equipment	Intact	.08	On Pipes

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	B4A Basement Coils	Brown	Wood	Door Frame	Intact	0.4	To Space B6
	B4A Basement Coils	White	Plaster	Wall	Fair	0.4	
	B4A Basement Coils	White	Plaster	Wall	Fair	0.4	
	B3 Pully Room (134)	Black	Metal	Pully	Intact	0.00	
	B6 Hydraulic Equipment Rm	Green	Wood	Pneumatic Control Panel	Intact	.09	
	B6 Hydraulic Equipment Rm	Blue	Metal	Motor Frame	Intact	0.06	
	B6 Hydraulic Equipment Rm	Beige	Wood	Access Door	Intact	0.14	To? Now blocked by plaster and wire mess
	B3A Electrical Room	Grey	Wood	Door	Fair	.02	To B1 (Exterior of Door)
	B3A Electrical Room	Grey	Wood	Door	Fair	.02	To B1 Exterior of Door
	B3A Electrical Room	Grey	Wood	Door Frame	Fair	.04	To B1 (Exterior of Door)
	B3A Electrical Room	Grey	Metal	Phone Panel	Intact	.01	
	B3A Electrical Room	Grey	Metal	Electrical Panel	Intact	.05	
	B3A Electrical Room	Grey	Metal	Electrical Raceway	Intact	0.00	
	B3A Electrical Room	Grey	Metal	Electrical Panel	Intact	1.9	East Wall Over Head At End Of Raceway
	B3A Electrical Room	Grey	Metal	Electrical	Intact	.02	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
				Breaker Panel			
	B3A Electrical Room	Brown	Wood	Door	Intact	.02	To B1 (Interior of Door)
	B3A Electrical Room	Grey	Concrete	Floor	Poor	2.6	Different From That Seen in B1
	Air Handling Interior	Black	Metal	Pipes	Fair	.22	
	Air Handling Interior	Brown	Metal	Stairs	Fair	.2	
	Air Handling Interior	Green	Plaster	Wall	Intact	.03	Over Brick Concrete
	B12 Restroom	Grey	Plaster	Wall	Intact	1.3	(May be heavily plastered Drywall)
	B12 Restroom	Grey	Metal	Pipes	Intact	1.8	
	B12 Restroom	Grey	Metal	Panels	Intact	1.9	
	B12 Restroom	Beige	Ceramic Tile	Wall	Intact	17.9	
	B12 Restroom	Brown/ Beige	Ceramic Tile	Floor	Intact	0.00	
	B12 Restroom	Metal	Grey	Stall Dividers	Intact	.02	
	B12 Restroom	Grey	Wood	Door	Intact	0.8	
	B12 Restroom	Grey	Wood	Door Frame	Intact	1.3	
	B11 Hall	Grey	Wood	Door	Intact	1.7	
	B11 Hall	Grey	Concrete	Wall	Intact	1.4	
			Ceramic				

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	B11 Hall	Beige	Tile	Baseboard	Intact	7.1	
	B11A Stairs	Black	Concrete	Stairs	Fair	2.8	Stairs, Tread, Riser, Runner
	B11A Stairs	Grey	Wood	Handrail Support	Intact	0.03	
	B11 Hall	Beige	Ceramic Tiles	Wall	Intact	7.3	Exists in adjacent areas as well
	B11 Hall	Grey	Wood	Door	Intact	.01	To B8
	B11 Hall	Grey	Wood	Door Frame	Intact	.07	To B8
	B8 Old Locker Room	Grey	Wood	Door	Intact	.02	
	B8 Old Locker Room	Grey	Metal	Pipes	Intact	0.00	
	B8 Old Locker Room	Grey	Plaster	Wall	Intact	1.4	
	B9 Towel Room	Stained	Wood	Towel Rack	Intact	1.2	
	B13B Hall	Green	Wood	Door	Intact	0.3	To B14
	B13B Hall	Green	Wood	Door Frame	Intact	0.4	To B14
	B13B Hall	Green	Wood	Door Frame	Intact	0.5	To B9
	B13B Hall	Green	Plaster	Wall	Fair	0.08	
	B13B Hall	Varnish	Wood	Door	Intact	0.00	
	Calibration Checks Against 1.04 Standard					1.1,1.1,1.1	with calibration

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Calibration Against 1.04 Standard					1.1,1.1,1.0	With in Calibrations
	107 Custodial Room	White	Wood	Tack Board Frame	Intact	0.00	
	107 Custodial Room	Black	Concrete	Wall	Intact	0.7	
	107 Custodial Room	White	Wood	Window Sill	Intact	13.5	
	107 Custodial Room	Black	Plaster	Wall	Intact	0.0	
	107 Custodial Room	Black	Wood	Baseboard	Intact	.01	
	107 Custodial Room	White	Wood	Window Apron	Intact	13.9	
	107 Custodial Room	Black	Wood	Window Frame	Intact	10.0	
	107 Custodial Room	White	Wood	Door Frame	Intact	12.6	
	107 Custodial Room	Brown	Wood	Door	Intact	0.6	
	108 Hallway	Grey	Wood	Door Frame	Intact	9.0	To 107
	108 Hallway	Grey	Concrete	Wall	Intact	4.7	
	108 Hallway	Grey	Plaster	Wall	Intact	4.3	
	108 Hallway	Grey	Wood	Baseboard	Intact	11.5	
	108 Hallway	White	Wood	Door	Intact	.02	To 108A RR
	108A Restroom	Red	Plaster	Wall	Intact	1.4	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	108A Restroom	White	Wood	Molding	Intact	1.6	
	108A Restroom	White	Metal	Window Frame	Intact	0.6	
	108A Restroom	White	Wood	Window Sill	Intact	1.7	
	108A Restroom	White	Wood	Window Apron	Intact	1.5	
	108A Restroom	Red	Metal	Plumbing	Intact	2.2	
	108A Restroom	White	Wood	Baseboard	Intact	2.6	
	108A Restroom	White	Concrete	Baseboard	Intact	1.6	
	108A Restroom	White	Plaster	Ceiling	Intact	.03	
	109 Custodial Office	Peach	Wood	Window Sill	Intact	12.9	
	109 Custodial Office	Peach	Wood	Window Sill	Intact	13.0	
	109 Custodial Office	Green	Metal	Window Frame	Intact	2.5	
	109 Custodial Office	Yellow	Plaster	Wall	Fair	0.1	
	109 Custodial Office	Grey	Wood	Baseboard	Intact	15.9	
	109 Custodial Office	Red	Wood	Molding	Intact	15.0	
	109 Custodial Office	White	Metal	Radiator	Intact	.19	
	109 Custodial Office	White	Wood	Door	Intact	.12	
	109 Custodial Office	Grey	Wood	Door Frame	Intact	11.6	
	109 Custodial Office	Green	Wood	Molding	Intact	9.8	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	111B Stairs	Grey	Wood	Stair Tread	Fair	.05	
	111B Stairs	Grey	Wood	Stair Runner	Intact	3.3	
	111B Stairs	White	Plaster	Wall	Fair	1.2	
	111B Stairs	Varnish	Wood	Banister	Intact	.01	
	111B Stairs	White	Wood	Bannister Support Board	Intact	.15	
	111B Stairs	Black	Metal	Gate	Intact	.06	Bottom of Stairs/ Security Gate
	111B Stairs	Black	Metal	Structural Stair Support	Intact	2.5	Includes Posts
	111B Stairs	Peach	Metal	Structural	Intact	7.5	Underside of Stairs
	111 Hallway	Green	Wood	Door	Intact	0.00	To 115
	111 Hallway	Yellow	Metal	Banister	Intact	.75	
	111 Hallway	White	Wood	Door	Intact	0.00	To 115
	111 Hallway	White	Plaster	Ceiling	Intact	1.2	
	110 Storage	White	Concrete	Wall/ Ceiling	Intact	5.0	Below Stairs
	112 Entry Hall	Grey	Metal	Corner Protector	Fair	0.00	Leads to 111
	112 Entry Hall	Khaki	Concrete	Wall	Fair	5.2	
	112 Entry Hall	Grey	Wood	Door Jamb	Fair	9.4	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	112 Entry Hall	Khaki	Wood	Door	Intact	0.00	
	112 Entry Hall	Grey	Wood	Chair Rail	Intact	0.00	
	112 Entry Hall	Khaki	Wood	Panel Over Plaster	Intact	0.00	Plaster Below Has LBP
	112 Entry Hall	Grey	Metal	Baseboard	Fair	0.01	
	112 Entry Hall	Grey	Wood	Door Frame	Fair	0.15	
	112 Entry Hall	Grey	Wood	Door	Intact	0.00	To Main Area
	112 Entry Hall	Grey	Wood	Door Frame	Intact	0.00	To Main Area
	110B Security Office	White/ Brown	Metal	Door Frame	Intact	0.00	To 112
	110B Security Office	Blue	Wood	Fire Box	Intact	0.00	
	110B Security Office	White	Concrete	Wall	Intact	0.12	
	110B Security Office	Blue	Concrete	Wall	Intact	0.00	
	110B Security Office	Grey	Metal	Pipes	Intact	0.00	
	112 Entry Hall	Blue	Wood	Door Frame	Poor	13.9	Exterior Doors
	112 Entry Hall	Beige	Metal	Kick Panel	Poor	.03	Exterior Doors
	112 Entry Hall	Beige	Metal	Door	Fair	2.3	Exterior Doors
	103 Stage	Grey	Wood	Door	Intact	0.4	Door to 112

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	103 Stage	Black	Wood	Door Frame	Intact	.07	
	103 Stage	Black	Plaster	Wall	Intact	.04	
	103 Stage	White	Wood	Stairs	Intact	.18	
	103 Stage	Black	Wood	Wainscoat	Intact	10.1	
	103 Stage	Black	Brick	Wall	Intact	0.00	
	103 Stage	Black	Wood	Door	Intact	7.5	To Prop Room
	103 Stage	Black	Wood	Door Frame	Intact	4.0	To Prop Room
	103 Stage	Black	Wood	Stage Door	Intact	.4	To Prop Room
	103 Stage	Black	Wood	Door Frame	Intact	0.00	To Dining Room
	103 Stage	Black	Metal	Fire Curtain Frame	Intact	3.6	
	103 Stage	Black	Plaster	Stage Frame	Intact	.02	
	103 Stage	Red	Metal	Stage Frame	Intact	0.00	
	103 Stage	Grey	Plaster	Stage Wall	Intact	3.7	Toward Audiance
	103 Stage	Peach/Red	Plaster	Wall And Highlighting	Fair	2.7	
	103 Stage	Gold	Metal	Handrail	Fair	.04	
	103 Stage	Grey	Wood	Stair Threshold	Fair	0.1	From Arena to Stage

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	103 Stage	White	Wood	Stairs	Fair	0.00	
	103 Stage	Black	Plaster	Wall	Fair	0.1	
	103 Stage	Black	Wood	Floor	Fair	.5	
	103 Stage	Black	Metal	Pipes	Intact	0.2	
	103 Stage	Black	Metal	Extinguisher Box	Intact	0.00	
	103 Stage	Black	Metal	Kick Board	Intact	0.00	On South Stairs Wall
	103 Stage	Black	Wood	Baseboard	Intact	1.2	Behind Kick Board
	103 Stage	Black	Wood	Gate Frame	Intact	0.00	To Control Panel
	103 Stage	Black	Metal	Gate	Intact	.02	To Control Panel
	103 Stage	Black	Wood	Door Frame	Intact	0.00	To 146
	103 Stage	Black	Wood	Door	Intact	0.06	To 146
	101 Prop and Scenery	Rust	Metal	Floor Panel	Intact	0.00	
	101 Prop and Scenery	Beige	Wood	Door	Fair	13.0	To Stage
	101 Prop and Scenery	Beige	Wood	Door Frame	Fair	7.4	To Stage
	101 Prop and Scenery	Beige	Cinder Block	Wall	Fair	0.00	
	101 Prop and Scenery	Orange	Metal	Platform Support	Fair	12.6	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	101 Prop and Scenery	Grey	Metal	Roll up Door Frame	Fair	.02	
	101 Prop and Scenery	Grey	Metal	Roll Up Door	Fair	0.00	
	101 Prop and Scenery	Brown	Metal	Walk in Fridge	Intact	.02	Inside Fridge is Bare Wood
	101 Prop and Scenery	Brown	Metal	Walk in Fridge Door	Intact	.07	
	101 Prop and Scenery	Brown	Metal	Walk in Fridge Door Frame	Intact	0.00	
	101 Prop and Scenery	Brown	Metal	Double Doors	Intact	0.00	South End
	101 Prop and Scenery	Grey	Concrete	Floor	Intact	0.00	Other Color Pipes all 0.2 or less
	101 Prop and Scenery	Grey	Metal	Chiller	Intact	1.7	Tank and Pipes
	101 Prop and Scenery	Grey	Metal	Electrical Controls	Intact	0.00	
	102 Black Room	Dark Blue	Metal	Black Unit	Intact	0.00	
	102 Black Room	Dark B	Metal	Valve	Intact	2.2	
	Stairs from Stage Right to Mezzanine	White	Wood	Stair Treads	Intact	0.00	Stair at Stage Right from Stage to Mezzanine Level
	Stairs from Stage Right to Mezzanine	Black	Wood	Stair Runner	Intact	2.5	
	148 Stage Restroom	Black	Wood	Door	Intact	0.12	Stage Side of Door

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	148 Stage Restroom	Black	Wood	Door Frame	Intact	3.6	Stage Side of Door
	148 Stage Restroom	Black	Wood	Door	Intact	.16	
	148 Stage Restroom	White	Wood	Door Frame	Intact	9.7	
	148 Stage Restroom	White	Plaster	Wall	Intact	9.4	
	148 Stage Restroom	White	Wood	Molding	Intact	9.0	
	148 Stage Restroom	Black	Wood	Baseboard	Intact	8.5	
	148 Stage Restroom	White	Metal	Baseboard	Intact	.24	
	148 Stage Restroom	White	Metal	Water Supply Pipe	Intact	.23	
	149 Arena	Varnish	Wood	Floor	Intact	0.00	
	149 Arena	White	Metal	Vent Grate	Intact	0.00	
	149 Arena	White	Wood	Face of Stage	Intact	0.02	Below Stage
	149 Arena	White	Metal	Access Door	Intact	0.00	
	149 Arena	White	Wood	Chair Rail	Fair	5.3	Includes Horizontal Molding
	149 Arena	White	Wood	Door Frame	Fair	0.00	
	149 Arena	White	Wood	Door	Fair	0.00	
	149 Arena	White	Wood	Ceiling Trim	Intact	.28	
	149 Arena	White	Wood	Door Jamb	Intact	0.00	To North Wall

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	149 Arena	White	Wood	Door	Intact	0.00	
	149 Arena	White	Wood	Ceiling Panel	Intact	0.00	
	149 Arena	White	Wood	Door	Intact	0.00	To 113
	149 Arena	White	Wood	Door Jamb	Intact	0.00	To 113
	149 Arena	White	Metal	Vent Grate	Intact	0.08	
	149 Arena	White	Wood	Baseboard	Intact	.25	
	149 Arena	White	Plaster	Decorative Trim	Intact	1.4	Bottom of Face of Seating
	149 Arena	White	Wood	Extinguisher Frame	Intact	.06	
	149 Arena	White	Metal	Door Frame	Intact	.02	To Concession (129)
	149 Arena	White	Metal	Door	Intact	.01	To Concession (129)
	149 Arena	White	Plaster	Wall	Intact	.01	
	149 Arena	White	Wood	Faux Window Opening Frame	Intact	6.7	
	149 Arena	White	Wood	Ledge of Window Opening	Intact	7.0	
	149 Arena	White	Wood	Door Frame	Intact	6.7	To 132
	149 Arena	White	Wood	Door	Intact	0.00	To 132

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	149 Arena	White	Wood	Door	Intact	0.00	To South Hall
	149 Arena	White	Wood	Door Frame	Intact	0.00	To South Hall
	146 Entry Hall	Grey	Wood	Wall Panels	Intact	2.2	
	146 Entry Hall	Grey	Wood	Chair-Rails	Intact	0.00	
	146 Entry Hall	Grey	Wood	Baseboard	Intact	0.00	
	146 Entry Hall	Red	Concrete	Floor	Poor	0.1	
	146 Entry Hall	Grey	Wood	Corner Trim	Intact	2.7	In Storage All Cove
	146 Entry Hall	Dark Grey	Wood	Door Frame	Intact	11.7	To 145
	146 Entry Hall	Light Grey	Wood	Door	Intact	.1	To 145
	146 Entry Hall	Grey	Wood	Door Frame	Intact	13.7	To Exterior
	146 Entry Hall	Grey	Metal	Door	Poor	3.5	To Exterior
	146 Entry Hall	Grey	Wood	Door	Fair	.08	To 103
	146 Entry Hall	Grey	Wood	Door	Poor	10	To 103
	146 Entry Hall	Grey	Plaster	Ceiling	Intact	.4	
	103 to Basement Stairs	Grey	Metal	Underside of Stairs	Intact	.07	
	103 to Basement Stairs	Grey	Metal	Underside of Stairs Support	Intact	.07	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	147 Hallway	Dark Grey	Wood	Door Frame	Fair	10.5	
	147 Hallway	Dark Grey	Wood	Baseboard	Intact	12.7	
	147 Hallway	Dark Grey	Wood	Door Frame	Intact	12.7	To 144
	147 Hallway	White	Wood	Door	Intact	.07	To 144
	147 Hallway	White	Wood	Rail at Stairs	Intact	.19	
	147 Hallway	Black	Metal	Newel Post	Intact	2.0	
	147 Hallway	Grey	Metal	Stair Treads	Poor	.02	
	147 Hallway	Grey	Metal	Stair Runner	Fair	2.7	
	147 Hallway	Black	Metal	Gate	Intact	.01	
	147 Hallway	Varnish	Wood	Banister	Intact	.01	
	147 Hallway	Black	Metal	Banister Rails	Intact	3.6	Includes Runners
	147 Hallway	Grey	Plaster	Ceiling	Intact	2.0	
	147 Hallway	Green	Metal	Door Frame	Intact	.11	To Kitchen
	147 Hallway	Green	Metal	Door	Intact	.05	To Kitchen
	143 Kitchen	White	Metal	Door	Intact	0.00	
	143 Kitchen	Grey	Metal	Door Frame	Intact	0.01	
	143 Kitchen	Teracota	Tile	Floor	Intact	.05	
	143 Kitchen	Yellow/	Ceramic	Walls	Intact	7.4, 19	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
		Off White	Tiles				
	143 Kitchen	Beige	Metal	Window Frame	Poor	12.5	
	143 Kitchen	White	Metal	Pipe	Intact	0.00	
	143A Alcove	Grey	Metal	Door Frame	Intact	0.00	
	143A Alcove	Grey	Plaster	Wall	Intact	0.00	
	143A Alcove	Black	Metal	Vent Corner	Intact	0.00	
	143A Alcove	Grey	Wood	Baseboard	Intact	0.4	
	143A Alcove	Grey	Wood	Door Trim	Intact	.03	
	143A Alcove	Grey	Metal	Door	Intact	.05	
	143A Alcove	Grey	Metal	Door Frame	Intact	0.00	
	144 Some Painted Pipes - No Painted Walls						
	144 Storage	Stained	Wood	Door	Intact	.03	
	Door 145 Locked No Access						
	152 Concessions	Grey	Metal	Door Frame	Intact	.03	
	152 Concessions	Grey	Metal	Door	Intact	.02	
	152 Concessions	Grey	Plaster	Wall	Intact	.04	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	152 Concessions	Grey	Wood	Baseboards	Intact	0.00	2x4
	152 Concessions	Grey	Wood	Baseboards	Intact	11.3	Original Baseboard
	152 Concessions	Grey	Wood	Chair-Rail	Intact	.16	
	152 Concessions	Grey	Wood	Rail Below Service Counter	Intact	10.1	
	129 Concessions	Grey	Wood	Crown Molding	Intact	.01	
	129 Concessions	Grey	Metal	Electrical Raceway	Intact	.08	
	129 Concessions	Grey	Metal	Sprinkler Pipe	Intact	.00	
	129 Concessions	Grey	Plaster	Column	Intact	.21	
	129 Concessions	Grey	Wood	Chair Rail on Column	Intact	5.8	
	129 Concessions	Grey	Wood	Storage Shelves	Intact	.06	
	Calibration Tests Against 1.04					1.1,1.1,1.1	Within Calibration
	7/21/2209 Calibration Tests Against					1.1,1.0,.98	Within Calibration

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	1.04 Standard						
	Room 116C Restroom	Grey/ White/ Blue	Ceramic Tile	Walls	Intact	5.0-19.0	
	Room 116C	Grey	Metal	Door Frame	Intact	.01	To 116A
	Room 116C Restroom	Grey	Metal	Door	Intact	0.00	To 116A
	Room 116C Restroom	Beige	Drywall	Wall	Intact	0.00	
	Room 116C Restroom	Grey	Metal	Door	Intact	0.00	To Storage
	Room 116C Restroom	Grey	Metal	Door Frame	Intact	0.00	To Storage
	Room 116C Restroom	Beige	Concrete	Ceiling Support	Intact	0.00	
	Room 116C Restroom	Grey	Concrete	Ceiling	Intact	.06	
	Room 116C Restroom	Grey	Plaster	Ceiling	Intact	0.00	In Toilet Area
	Room 116A Entry	Beige	Drywall	Walls	Intact	0.00	To Custodial Closet
	Room 116A Entry	Grey	Wood	Door	Intact	0.00	To Custodial Closet
	Room 116A Entry	Grey	Wood	Door Frame	Intact	0.00	
	Room 116A Entry	Grey	Wood	Door	Intact	0.00	To Exterior
	Room 116A Entry	Grey	Wood	Door	Intact	0.00	To Exterior
	Room 116B	White	Drywall	Wall	Intact	0.00	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Room 116B	White	Drywall	Ceiling	Intact	0.00	
	Room 49B Hall	White	Wood	Door	Intact	0.00	
	Room 49B Hall	White	Wood	Door Frame Trim	Intact	7.9	
	Room 49B Hall	White	Plaster	Wall	Intact	4.4-10.1	
	Room 49B Hall	White	Drywall	Wall	Intact	0.00	At Mens Restroom (Remodeled)
	Room 49B Hall	White	Wood	Chair Rail	Intact	6.5	
	Room 49B Hall	White	Wood	Baseboard	Intact	10.4	
	Room 49B Hall	White	Concrete	Wall	Intact	3.3	
	Room 49B Hall	White	Wood	Crown Molding	Intact	4.0	
	Room 49B Hall	White	Metal	Air Grate	Intact	.18	
	Room 49B Hall	White	Metal	Door	Intact	0.00	
	Room 49B Hall	White	Wood	Door Frame	Intact	0.00	
	Room 49 Hall	White	Wood	Ledge at Bulletin Boards	Intact	7.0	
	151 Concession Stand- Same as 152 Concession Stand						
	141 Women's Restroom	White	Wood	Door	Intact	0.00	Exterior of Entry Door

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	141 Women's Restroom	White	Wood	Door Frame	Intact	0.00	Exterior of Entry Door
	141 Women's Restroom	Grey	Wood	Door	Intact	0.00	Interior of Entry Door
	141 Women's Restroom	Grey	Wood	Door Frame	Intact	0.00	Interior of Entry Door
	Spaces 138, 139, 140 are identical to 116A-D on the other Side of Arena						
	138B Custodial Closet	White	Plaster	Wall	Intact	.07	
	138B Custodial Closet	White	Wood	Door	Intact	0.00	
	138B Custodial Closet	White	Wood	Door Frame	Intact	0.00	
	141A Entry	Grey	Metal	Door	Intact	0.00	
	141A Entry	Grey	Metal	Door Frame	Intact	0.00	
	141A Entry	Peach	Concrete	Wall	Intact	5.4	
	141A Entry	Peach	Drywall	Wall	Intact	0.00	
	141A Entry	Teracota	Concrete	Wall	Intact	5.0	
	141A Entry	Grey	Wood	Molding	Intact	0.00	
	141A Entry	Grey	Wood	Baseboard	Intact	10.3	
	141A Entry	Peach	Plaster	Wall	Intact	1.3	
	141A Entry	Grey	Plaster	Ceiling	Intact	2.3	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	141A Entry	Grey	Wood	Door	Intact	0.00	
	141A Entry	Grey	Wood	Door Frame	Intact	0.00	
	141A Entry	Grey	Wood	Door to s/w Storage Closet	Intact	0.00	Storage Room Door Locked
	141A Entry	Grey	Wood	Door Trim to s/w Storage Closet	Intact	10.4	
	141A Entry	Green	Wood	Crown Molding	Intact	7.8	
	141A Entry	Grey	Wood	Door Trim	Intact	7.8	Door to Exterior
	141A Entry	Black	Metal	Door Frame	Intact	0.00	
	141B Storage	Grey	Plaster	Wall	Intact	4.5	
	141B Storage	Grey	Plaster	Ceiling	Intact	2.5	
	141B Storage	Grey	Wood	Door	Intact	0.00	
	141B Storage	Grey	Wood	Door Frame	Intact	0.00	
	142 South Hall	White	Wood	Door Trim	Intact	9.3	To 141
	142 South Hall	White	Wood	Door Trim	Intact	.08	To 141
	142 South Hall	White	Wood	Door	Intact	0.00	To 141
	142 South Hall	Tan	Wood	Door	Intact	0.00	Door Panels to 141
	142 South Hall	Tan	Wood	Chair Rail	Intact	8.4	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
				Ledge & Rail			
	142 South Hall	Tan	Wood	Wall Molding	Intact	8.0	
	142 South Hall	Tan	Wood	Wall	Intact	4.3	
	142 South Hall	Tan	Wood	Baseboard	Intact	9.3-10.1	
	142 South Hall	Varnish	Wood	Floor Trim	Intact	0.00	At Edges
	142 South Hall	Varnish	Wood	Floor	Intact	0.00	
	142 South Hall	Tan	Metal	Air Grate	Intact	.26	
	142 South Hall	White	Wood	Pillar	Intact	.16-.5	N/E Corner
	142 South Hall	White	Metal	Pipe	Intact	.26	
	142 South Hall	White	Wood	Trim Under Chase N Wall	Intact	6.9	
	142 South Hall	White	Plaster	Wall	Intact	.15	
	142 South Hall	White	Plaster	Duct Chase	Intact	6.9	
	142 South Hall	White	Drywall	Wall	Intact	0.08	N Wall (Different from Plaster Wall)
	142 South Hall	Tan	Drywall	Wall	Intact	0.04	N Wall (Different from Plaster Wall)
	142 South Hall	Tan	Wood	Baseboard	Intact	0.19	Different on South Wall
	142 South Hall	Tan	Wood	Chair Rail	Intact	0.25	
	142 South Hall	White	Concrete	Pillar	Intact	3.5	Part of North Wall

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	142 South Hall	Tan	Concrete	Pillar	Intact	3.3	Part of North Wall
	142 South Hall	White	Plaster	Window Frames	Intact	.17	
	142 South Hall	Tan	Wood	Window Sill	Intact	8.1	
	142 South Hall	Aqua	Wood	Window Trim	Intact	7.0	
	142 South Hall	Aqua	Metal	Window Frame	Intact	9.8	
	142 South Hall	Tan	Concrete	Wall	Intact	9.9	
	142 South Hall	White	Concrete	Wall	Intact	4.8	
	142 South Hall	Tan	Wood	Baseboard	Intact	11.0	South Wall
	142 South Hall	White	Wood	Door Trim	Intact	0.00	Door to Exterior
	142 South Hall	Black	Metal	Door Frame	Intact	0.00	Door to Exterior
	142 South Hall	White	Metal	Air Grate	Intact	0.5	Near Entry to Kitchen
	142 South Hall	White	Wood	Door Frame	Intact	0.00	To Kitchen
	142 South Hall	White	Wood	Door Trim	Intact	0.00	To Kitchen
	142 South Hall	Tan	Wood	Door	Intact	0.00	To Kitchen
	Room 114 North Hall	Grey	Metal	Building Spacer	Intact	0.00	
	Room 114 North Hall	White	Metal	Door Frame	Intact	0.00	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Room 114 North Hall	White	Wood	Door	Intact	0.00	Interior of Exterior Door Set
	Room 114 North Hall	Grey	Wood	Door	Intact	0.00	Exterior of Interior Door Set
	Room 114 North Hall	Grey/Tan	Wood	Door	Intact	0.00	Interior of Interior Door Set
	Room 114 North Hall	White	Drywall	Wall	Intact	.11	
	Room 114 North Hall	Tan	Wood	Chair Rail and Rail Cap	Intact	1.4-7.2	
	Room 114 North Hall	Tan	Drywall	Wall	Intact	.14	
	Room 114 North Hall	Tan	Wood	Baseboard	Intact	.08	
	Room 114 North Hall	Varnish	Wood	Edge Mold	Intact	0.00	At Edge of Walls/Floor
	Room 114 North Hall	Varnish	Wood	Edge Strip	Intact	0.00	1x6 Edge of Floor
	Room 114 North Hall	Varnish	Wood	Floor	Intact	0.00	
	Room 114 North Hall	White	Drywall	Duct Chase	Intact	0.00	
	Room 114 North Hall	White	Drywall	Wall	Intact	.03	East Wall
	Room 114 North Hall	White	Plaster	Wall	Intact	.28	
	Room 114 North Hall	Tan	Wood	Wall Molding	Intact	.13	
	Room 114 North Hall	White	Wood	Crawl Space Access Door	Intact	0.00	Includes Trim
	Room 114 North Hall	White	Wood	Door Trim	Intact	8.0	To 116

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Room 114 North Hall	White	Wood	Door Frame	Intact	9.0	To 116
	Room 114 North Hall	White/Tan	Wood	Door	Intact	0.00	To 116
	Room 114 North Hall	Tan	Plaster	Wall	Intact	10.9	Molding/Baseboard and Chair Rail - on the walls is LBP
	Room 114 North Hall	White	Plaster	Wall	Intact	.09	
	Room 114 North Hall	Tan	Wood	Window Sill	Intact	11.1	
	Room 114 North Hall	Aqua	Metal	Window Sill	Intact	10.2	
	Room 114 North Hall	White	Wood	Door Trim	Intact	0.30	Exterior Door
	Room 115 North Hall Stage	Tan	Wood	Stage Facing	Intact	11.6	Below Stage
	Room 115 North Hall Stage	Tan	Wood	Stage Facing Baseboard	Intact	13	
	Room 115 North Hall Stage	Tan	Wood	Edge of Stage	Intact	5.6	
	Room 115 North Hall Stage	White	Wood	Stage Stairs	Intact	10.5	
	Room 115 North Hall Stage	Tan	Wood	Stage Baseboard	Intact	11.2	
	Room 115 North Hall Stage	White	Wood	Stage Stairs Wall	Intact	6.7	
	Room 115 North Hall Stage	Black	Wood	Stage Floor	Intact	0.00	
	Room 115 North Hall Stage	White	Metal	Banister	Intact	0.09	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Room 115 North Hall Stage	White	Plaster	Wall	Intact	0.28	
	Room 115 North Hall Stage	Tan	Plaster	Wall	Intact	0.00	
	Room 115 North Hall Stage	White	Wood	Decorative Molding	Intact	8.0	
	Room 115 North Hall Stage	Tan	Wood	Stage Framing	Intact	8.6	
	Room 115 North Hall Stage	Black	Wood	Wall Trim	Intact	1.9	
	Room 115 North Hall Stage	Black	Plaster	Walls	Intact	.5	
	Room 115 North Hall Stage	Black	Wood	Baseboard	Intact	9.8	
	Room 115 North Hall Stage	Black	Wood	Door Trim	Intact	4.3	
	Room 115 North Hall Stage	Black	Wood	Door	Intact	0.00	
	Room 115 North Hall Stage	Black	Wood	Baseboard	Intact	7.2	
	Room 115 North Hall Stage	Black	Glass	Window	Intact	0.00	Blacked Out Window
	Room 115 North Hall Stage	Black	Wood	Window Frame	Intact	9.1	Blacked Out Window
	Room 115 North Hall Stage	Black	Concrete	Wall	Intact	0.7	
	Room 115 North Hall Stage	Black	Wood	Window Trim Molding	Intact	11.7	Blacked Out Window
	Room 115 North Hall Stage	Black	Wood	Window Sill	Intact	6.5	Blacked Out Window
	Room 117 Entry to 116 Areas Same as 141 on the						Walls Vary Per Room Age and Material Same as Area 141

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Other Side of Arena						
	Calibration to 1.04 Standard					1.0,1.1,1.0	With in Calibrations
	Calibration to 1.04 Standard					1.0,1.1,1.1,	
	128 Main Lobby	Grey	Plaster	Wall and Faux Pillars	Intact	6.8	
	128 Main Lobby	Grey	Wood	Door Frames	Intact	3.6	
	128 Main Lobby	Grey	Wood	Molding	Intact	5.6	
	128 Main Lobby	Grey	Concrete	Walls	Intact	3.5	
	128 Main Lobby	Black	Metal	Door	Intact	0.00	To Exteriors
	128 Main Lobby	Black	Metal	Door	Intact	0.00	To Exterior
	128 Main Lobby	Multi	Plaster	Ceiling	Intact	9.4	
	125 Hall	Grey	Plaster	Wall	Intact	4.5	
	125 Hall	Gold	Wood	Chair Rail	Intact	6.1	
	125 Hall	Grey	Wood	Door Trim	Intact	3.9	To 103 Lobby
	125 Hall	Grey	Wood	Door Trim	Intact	0.00	To 103 Lobby
	125 Hall	Grey	Wood	Door Trim	Intact	0.00	To Lobby
	125 Hall	Varnish	Wood	Door	Intact	0.00	To Storage S/W Corner

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	125 Hall	Grey	Wood	Stairs Runner	Intact	5.3	
	125 Hall	Grey	Metal	Stairs Panels	Intact	4.8	Bottom of Stairs
	125 Hall	Black	Metal	Stair Gate	Intact	0.03	Bottom of Stairs
	125 Hall	Grey	Wood	Ticket and Window Frame	Intact	0.2	
	125 Hall	Grey	Plaster	Column	Intact	3.7	
	125 Hall	Grey	Concrete	Wall	Intact	3.7	
	126- Box Office	Grey	Wood	Door Trim	Intact	10.2	
	126- Box Office	Grey	Wood	Door	Intact	0.00	
	126- Box Office	Wood Panel	Wood/ Paint/ Plaster	Panel Over Painted Plaster	Intact	1.7	Likely Paint on Plaster is High
	126- Box Office	White	Wood	Rail	Intact	.06	
	126- Box Office	Brown	Vermica	Ticket Booth Counter	Intact	.10	
	126- Box Office	White	Wood	Window Frame	Intact	5.7	
	126- Box Office	White	Metal	Radiator	Intact	.17	
	126- Box Office	White	Plaster/ Concrete	Ceiling	Intact	2.4	Includes Concrete Under Wood Panels
	Room 127 Storage	White	Wood	Door Frame	Intact	0.00	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Room 127 Storage	Yellow	Plaster	Wall	Intact	0.04	
	Room 127 Storage	Brown	Wood	Door Trim	Intact	3.6	
	Room 127 Storage	Tan	Wood	Baseboard	Intact	6.5	
	123 Coat Check	Grey	Wood	Door Frame	Intact	2.7	To 125
	123 Coat Check	Grey	Plaster	Wall	Intact	8.4	To 125
	123 Coat Check	Grey	Wood	Door Trim	Intact	6.2	
	123 Coat Check	Grey	Wood	Chair Rail	Intact	4.0	
	123 Coat Check	Grey	Drywall	Wall	Intact	0.00	
	123 Coat Check	Grey	Plaster	Ceiling	Intact	6.8	
	123 Coat Check	White	Drywall	Wall	Intact	0.04	
	123 Coat Check	White	Wood	Door	Intact	0.00	To 120
	123 Coat Check	Grey	Wood	Door Frame	Intact	0.00	To 120
	Room 120 Walnut Room	Grey	Wood	Door	Intact	0.00	?
	Room 120	Grey	Wood	Door Frame	Intact	0.00	
	Calibration 1.04 Standard					1.1,1.0,1.1	With in Calibration
	Room 120	White	Drywall	Wall	Intact	0.00	
	Room 120	Grey	Wood	Door	Intact	0.00	To 124

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Room 120	Grey	Wood	Door Frame	Intact	0.00	To 124
	Room 120	Silver	Metal	Radiator	Intact	0.00	
	Room 120	Grey	Wood	Window Sill	Intact	11.6	
	Room 120	Grey	Metal	Window Frame	Intact	7.0	
	Room 120	Grey	Wood	Window Casing	Intact	6.0	
	Room 120	Grey	Plaster/ Concrete	Wall	Intact	9.6	
	Room 120	Varnish	Wood	Door	Intact	0.00	To 121
	Space 121 and 122 Behind Locked Doors- No Entry						
	Room 131 Hall	Beige	Wood	Door Trim	Intact	3.0	
	Room 131 Hall	Beige	Wood	Door Trim	Intact	0.00	
	Room 131 Hall	Beige	Wood	Door	Intact	0.00	
	Room 131 Hall	Blue	Wood	Baseboard	Intact	4.5	
	Room 131 Hall	Red	Wood	Molding	Intact	3.8	
	Room 131 H all	Blue	Wood	Chair Rail	Intact	3.6	
	Room 131 Hall	Beige	Metal	Door Frame	Intact	0.00	
	Room 131 Hall	Beige	Wood	Bulletin Board	Intact	0.00	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
				Trim			
	Room 131 Hall	Grey	Wood	Stairs	Intact	.03	
	Room 131 Hall	Beige	Plaster	Wall/Columns	Intact	3.3	
	Room 131 Hall	Beige	Concrete	Wall	Intact	4.3	
	Room 131 Hall	Beige	Wood	Door Trim	Intact	4.5	Exterior Entry and Entry to Dining (137)
	Room 131 Hall	Black	Metal	Door Frame	Intact	0.00	
	Room 141 Hall	Beige	Wood	Door Trim	Intact	5.4	Entry to Bar (136)
	Room 132 Custodial Storage	Grey	Plaster	Wall	Intact	0.00	
	Room 132 Custodial Storage	Brown	Plaster	Wall	Intact	0.00	
	Room 132 Custodial Storage	Brown	Wood	Baseboard	Intact	4.1	
	Room 132 Custodial Storage	Multi	Concrete	Floor	Intact	0.00	
	Room 132 Custodial Storage	Grey	Wood	Door Trim	Intact	0.00	
	Room 132 Custodial Storage	Grey	Metal	Door Frame	Intact	0.00	
	Room 132 Custodial	Grey	Metal	Door	Intact	0.00	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Storage						
	133 Mens Restroom	Yellow	Drywall	Wall	Intact	.3	
	133 Mens Restroom	Black/White	Ceramic Tile	Wall	Intact	7.6	
	133 Mens Restroom	Yellow	Glass	Window	Intact	0.00	Painted Window
	133 Mens Restroom	Yellow	Wood	Window Frame	Intact	0.01	Painted Window
	133 Mens Restroom	Yellow	Wood	Wall	Intact	.08	
	133 Mens Restroom	Yellow	Plaster/Concrete	Wall/ Pillar	Intact	.08	
	Room 135 Exactly the same as 153						
	Room 137 Dining	Beige	Wood	Door Frame	Intact	4.0	Including Bar and Kitchen
	Room 137 Dining	Beige	Plaster	Wall	Intact	11.5	
	Room 137 Dining	Red/Blue	Wood/Plaster	Decorative Trim	Intact	8.2	
	Room 137 Dining	Blue	Wood	Baseboard	Intact	4.5	
	Room 137 Dining	Varnish	Wood	Door	Intact	.17	
	Room 137 Dining	Beige	Plaster/Concrete	Wall	Intact	7.8	
	Room 137 Dining	Beige	Metal	Radiator	Intact	0.16	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Room 137 Dining	Blue	Wood	Window Sill	Intact	11.5	
	Room 137 Dining	Beige	Metal	Window Frame	Intact	6.8	
	Room 137 Dining	Beige	Wood	Window Case/ Trim	Intact	6.0	
	Room 137 Dining	Beige	Wood/ Drywall	Walls	Intact	.03	Creates Office in S/W Corner
	Room 137 Dining	Gold	Ceramic Tile	Fire Place	Intact	3.8	
	Room 137 Dining	Beige	Wood	Mantel of Fire Place	Intact	2.9	
	Room 137 Dining	Beige	Wood	Fire Place Trim	Intact	7.6	
	Room 137 Dining	Beige	Concrete	Support Column	Intact	8.7	In Kitchen Area
	Room 137 Dining	Beige	Plaster	Wall	Intact	3.4	In Kitchen Area
	Room 137 Dining	Grey	Wood	Cabinets	Intact	3.6	
	Room 137 Dining	Yellow	Pressed Wood	Wall	Intact	0.00	Kitchen Pantries
	Room 137 Dining	Beige	Wood	Door Frame	Intact	4.0	Liquor Closet
	Room 137 Dining	Beige	Drywall	Wall	Intact	4.7	Liquor Closet
	In Order to Save Time						

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Keep Inspection Below 5000						
	Stair to Meeting Room	Beige	Plaster	Wall	Intact	5.1	
	Stairs to Meeting Room	Black	Wood	Ballister	Intact	5.8	Top of Stairs
	Upstairs of VFW	Red/Blue	Wood	Chair Rails	Intact	3.9-4.5	
	Upstairs of VFW	Grey	Concrete	Floor	Intact	0.00	
	Upstairs of VFW	White	Plaster	Walls and Columns	Intact	4.5	
	Upstairs of VFW	Brown	Wood	Raised Platforms	Intact	0.27	
	Upstairs of VFW	Brown	Metal	Grates in Raised Platforms	Intact	9.6	
	Upstairs of VFW	Brown	Wood	Raised Platform Face	Intact	9.6	
	Upstairs of VFW	Multi	Wood/Plaster	Walls and Door, Door Frame	Intact	2.7-6.4	
	Upstairs of VFW	White	Ceramic Tile	Walls	Intact	5.8	VFW Upstairs Kitchen
	Upstairs of VFW	Red/ Blue	Wood	Decorative Trim and	Intact	8.6	VFW Upstairs Kitchen

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
				Windows			
	Upstairs of VFW	Grey	Wood	Counter Top	Intact	8.00	
	Upstairs of VFW	Grey	Epoxy	Floor	Intact	0.5	Hallway
	Upstairs of VFW	Grey	Concrete	Floor	Intact	0.04	Kitchen
	Upstairs of VFW	Beige	Plaster	Walls	Intact	3.0	Most Doors Upstairs are Locked
	Upstairs of VFW	Brown	Wood	Molding	Intact	.8	
	Upstairs of VFW	Grey	Wood	Baseboard	Intact	0.00	
	M1 Work Area	Beige	Wood	Floor Tiles	Intact	.7	Mezzanine Work Area
	M1 Work Area	Teal	Wood	Door Trim	Intact	7.0	To VFW
	M1 Work Area	Light Blue	Wood	Door Frame	Intact	4.0	To VFW
	M1 Work Area	White	Wood	Door	Intact	.5	
	M1 Work Area	Pink	Plaster	Walls	Poor	9.4	Lots of Peeling Paint
	M1 Work Area	Dark Pink	Plaster	Walls	Intact	7.0	
	M1 Work Area	White	Metal	Pillar	Intact	10.3	
	M1 Work Area	Multi	Plaster	Ceiling	Intact	10.2	
	M1 Work Area	Bronze	Metal	Grate	Intact	0.03	
	M1 Work Area	Primer	Concrete	Wall	Intact	11.3	
	M1 Work Area	Pink	Wood	Window Sill	Intact	2.6	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	M1 Work Area	Pink	Metal	Window Frame	Intact	5.4	
	M1 Work Area	Pink	Plaster	Window Casing	Intact	6.4	
	M1 Work Area	Grey	Wood	Door Trim	Intact	5.0	To Rotunda
	M1 Work Area	Grey	Metal	Door Frame	Intact	0.00	To Rotunda
	M1 Work Area	Grey	Wood	Door	Intact	0.00	
	Rotunda	White	Wood	Door	Intact	0.00	
	Rotunda	White	Wood	Door Frame	Intact	1.9	
	Rotunda	White	Plaster	Wall	Intact	13.5	
	Rotunda	White	Wood	Baseboards	Intact	11.5	
	Rotunda	White	Wood	Door	Intact	0.5	
	Rotunda	White	Wood	Door Frame	Intact	7.2	
	Rotunda	White	Plaster	Ceiling	Intact	0.6	Acoustic Plaster- Spray Painted
	Rotunda	Grey	Plaster/Concrete	Ramp Pony Wall	Intact	1.6	Ramp
	Rotunda	Red	Traction Flooring	Ramp Floor	Intact	0.00	Ramp
	Rotunda	Grey	Plaster/Concrete	Wall	Intact	2.6	Ramp

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Rotunda	White	Wood	Baseboards	Intact	11.5	
	Rotunda	White Speckled	Ceramic Tiles	Wall	Intact	15.4	Rotunda Restrooms
	Balcony	Grey	Wood	Door	Intact	0.00	Balcony Seating Area
	Balcony	Grey	Wood	Door Frame	Intact	0.00	Balcony Seating Area
	Balcony	Grey	Plaster	Wall	Intact	0.9	
	Balcony	Grey	Concrete	Steps	Intact	0.00	
	Balcony	White	Concrete	Wall	Intact	.8	
	Balcony	Brown	Concrete	Wall	Intact	1.2	
	Balcony	Beige	Plaster	Column	Intact	3.6	
	Balcony	Gold	Plaster	Column Decorative Stripe	Intact	4.0	
	Balcony	Peach	Plaster	Column Decorative Stripe Base	Intact	3.7	
	Balcony	Yellow	Metal	Handrail	Intact	0.00	
	Balcony	White	Plaster/Concrete	Walls	Intact	2.7	
	Balcony	White	Wood	Door	Intact	0.00	

XRF FORMS

Test #	Sample Location	Color	Substrate	Component	Condition	XRF Result* (mg/cm ²)	Comment
	Balcony	Grey	Wood	Door Trim	Intact	11.7	
	Balcony	Grey	Plaster	Faux Ceiling Beams	Poor	0.00	Lots Of Peeling Paint
	Balcony	White	Wood	Decorative Panels	Intact	0.00	
	Calibration to 1.4 Standard					1.1,1.1,1.1	Calibration With In Range